

PHYSICAL STATUS REPORT OF REMOTE VILLAGE ELECTRIFICATION PROGRAMME

Financial Year : 2007-08

MNES Sanctioned No. : 1/12/2006-07-RVE (Jharkhand) Dated : 16-03-2007

Name of Supplier: M/s Central Electronics Limited, Sahibabad.

Agreement No.: RVE/AGREEMENT/01/2007-08 Dt. 08/11/2007

Work Order No.: 1070/2007-08 Dt. 5/11/2007

No. of Villages: 108

As on 12/06/2008

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
District : West Singhbhum, Block : Jhinkpani									
1	Jairpi	77	8	77	8	77	8	0	0
Total (Block wise)		77	8	77	8	77	8	0	0
District : West Singhbhum, Block :Kumardungi									
2	Ratnasai	53	5	53	5	53	5	0	0
3	Mahuldiha	45	5	45	5	45	5	0	0
4	Balidaskan	75	8	75	8	75	8	0	0
Total (Block wise)		173	18	173	18	173	18	0	0
District : West Singhbhum, Block :Manjhgaon									
5	Chota Belma	41	4	41	4	41	4	0	0
6	Khajuria	65	7	65	7	65	7	0	0
Total (Block wise)		106	11	106	11	106	11	0	0
District : West Singhbhum, Block :Jagarnathpur									
7	Hesapi	176	18	176	18	176	18	0	0
8	Kuapara	26	3	26	3	26	3	0	0
9	Banskata	63	6	63	6	63	6	0	0
Total (Block wise)		265	27	265	27	265	27	0	0
District : West Singhbhum, Block : Tantanagar									
10	Banasanju	49	5	49	5	49	5	0	0
Total (Block wise)		49	5	49	5	49	5	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
District : West Singhbhum, Block : Manjhari									
11	Dorposi	59	6	59	6	42	4	0	0
12	Lupunghatu	95	10	95	10	89	9	0	0
13	Kinjriminjri	106	10	106	10	82	8	0	0
Total (Block wise)		260	26	260	26	213	21	0	0
District : West Singhbhum, Block : Tonto									
14	Rampusi	41	4	41	4	41	4	0	0
15	Barakuchia	103	10	103	10	103	10	0	0
16	Banaikera	40	4	40	4	40	4	0	0
Total (Block wise)		184	18	184	18	184	18	0	0
District : West Singhbhum, Block : Goelkera									
17	Dulki	108	11	108	11	108	11	0	0
18	Kutpai	106	11	106	11	106	11	0	0
19	Gohera	66	7	66	7	66	7	0	0
20	Torkodkocha	166	17	166	17	166	17	0	0
21	Golruan	245	23	192	19	192	19	0	0
22	Arahasa	212	21	212	21	212	21	0	0
23	Ghoarduba	269	27	269	27	269	27	0	0
24	Bara	289	29	289	29	289	29	0	0
Total (Block wise)		1461	146	1408	142	1408	142	0	0
District : West Singhbhum, Block : Khuntpani									
25	Karkata	224	22	224	22	224	22	0	0
26	Kabragutu	237	24	237	24	237	24	0	0
Total (Block wise)		461	46	461	46	461	46	0	0
District : West Singhbhum, Block : Bandgaon									
27	Huangdih	41	4	41	4	41	4	0	0
28	Kaika	86	9	already electrified village					

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
Total (Block wise)		127	13	41	4	41	4	0	0
District : Saraikela Kharsawan, Block : Kuchai									
29	Janlongboredih	121	12	121	12	121	12	0	0
30	Meromjanga	203	20	203	20	203	20	0	0
Total (Block wise)		324	32	324	32	324	32	0	0
District : Saraikela Kharsawan, Block : Chandil									
31	Dungridih	207	21	207	21	207	21	0	0
Total (Block wise)		207	21	207	21	207	21	0	0
District : Saraikela Kharsawan, Block : Ichagarh									
32	Kuda	268	27	268	27	196	20	0	0
33	Salukdih	185	19	185	19	185	19	0	0
34	Chotalapang	159	16	159	16	159	16	0	0
35	Baralapang	418	41	418	41	193	19	0	0
Total (Block wise)		1030	103	1030	103	733	74	0	0
District : Saraikela Kharsawan, Block : Nimdih									
36	Anda	184	18	184	18	184	18	0	0
37	Ghutiadih	176	18	176	18	176	18	0	0
38	Madhupur	244	24	244	24	244	24	0	0
39	Samanpur	335	34	335	34	335	34	0	0
Total (Block wise)		939	94	939	94	939	94	0	0
District : East Singhbhum, Block : Potka									
40	Bararamgarh	50	5	50	5	50	5	0	0
41	Chotaramgarh	25	3	25	3	25	3	0	0
42	Ganakpada	33	3	33	3	33	3	0	0
43	Udal	108	11	108	11	108	11	0	0
44	Patisai	50	5	50	5	50	5	0	0
45	Rugrisai	152	15	152	15	152	15	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
46	Atijhari	30	3	30	3	30	3	0	0
47	Jojogora	36	4	36	4	36	4	0	0
48	Sonagora	33	3	33	3	33	3	0	0
49	Papragaru	19	2	19	2	19	2	0	0
50	Gamarkocha	13	1	13	1	13	1	0	0
51	Charradih	100	10	100	10	100	10	0	0
52	Shiling	114	11	114	11	114	11	0	0
53	Chhatna	22	2	22	2	22	2	0	0
54	Tilingkocha	53	5	53	5	53	5	0	0
55	Paharpur	93	9	93	9	93	9	0	0
56	Gobradi	34	3	34	3	34	3	0	0
57	Dharuyalupung	143	14	143	14	143	14	0	0
58	Parsagora	11	1	11	1	11	1	0	0
Total (Block wise)		1119	110	1119	110	1119	110	0	0
District : East Singhbhum, Block : Ghatshila									
59	Balidi	71	7	71	7	71	7	0	0
60	Sinduriam	99	10	99	10	99	10	0	0
Total (Block wise)		170	17	170	17	170	17	0	0
District : Latehar, Block : Barwadih									
61	Kulpurua	82	9	82	9	74	7	0	0
62	Aghra	50	5	50	5	50	5	0	0
63	Karamdih	63	6	63	6	63	6	0	0
64	Sarendag	78	8	78	8	78	8	0	0
65	Tanwai	33	3	33	3	33	3	0	0
66	Naw Nanagu	36	4	36	4	36	4	0	0
67	Khamhikhas	61	6	61	6	61	6	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
68	Jargarh	24	2	24	2	24	2	0	0
69	Labhar	35	4	35	4	35	4	0	0
70	Meral	26	3	26	3	26	3	0	0
Total (Block wise)		488	50	488	50	480	48	0	0
District : Latehar, Block : Manika									
71	Kurum Kheta	27	3	27	3	27	3	0	0
72	Hatla(Hata)	100	10	100	10	100	10	0	0
73	Antikheta	126	13	126	13	126	13	0	0
74	Ambwatikar	34	3	34	3	34	3	0	0
75	Jabla(Jobla)	60	6	60	6	60	6	0	0
76	Pathki	32	3	32	3	32	3	0	0
77	Humamara	45	5	45	5	45	5	0	0
78	Shivcharan Tola	63	6	63	6	63	6	0	0
79	Deobar	95	10	95	10	95	10	0	0
80	Barkadih	215	22	215	22	215	22	0	0
81	Lawagara	37	4	37	4	37	4	0	0
Total (Block wise)		834	85	834	85	834	85	0	0
District : Latehar, Block : Garu									
82	Gotag (Gutuwa)	87	9	87	9	87	9	0	0
83	Chiraiya	11	1	11	1	11	1	0	0
84	Baribandh	109	11	109	11	109	11	0	0
85	Darichhapar	43	5	43	5	35	4	0	0
86	Siram	21	2	21	2	21	2	0	0
87	Armu Mirchaiya	92	9	92	9	88	9	0	0
88	Bhawarbandha	35	4	35	4	35	4	0	0
89	Danrkocha	52	5	52	5	52	5	0	0
90	Paharkocha	95	10	95	10	95	10	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
91	Latu	35	4	35	4	35	4	0	0
92	Kojram	48	5	48	5	48	5	0	0
93	Karihenar	103	10	103	10	103	10	0	0
94	Bajajpur (Bijaypur)	75	9	75	9	70	7	0	0
95	Pandra	59	6	59	6	59	6	0	0
96	Gopi Khonr (Gopkhar)	26	3	26	3	26	3	0	0
Total (Block wise)		891	93	891	93	874	90	0	0
District : Palamu, Block : Hussainabad									
97	Bhagrd	93	10	93	10	86	9	0	0
98	Noniadih	27	4	27	4	17	2	0	0
99	Birgain	16	2	16	2	16	2	0	0
Total (Block wise)		136	16	136	16	119	13	0	0
District : Palamu, Block : Chhatarpur									
100	Chordanga	86	9	86	9	56	6	0	0
Total (Block wise)		86	9	86	9	56	6	0	0
District : Garhwa, Block : Chinia									
101	TetarKalan (Hetarkala)	397	41	397	41	313	31	0	0
102	Barwadih	513	56	513	56	315	32	0	0
Total (Block wise)		910	97	910	97	628	63	0	0
District : Garhwa, Block : Garhwa									
103	Side Khurd	262	26	already electrified village					
104	Kamta	81	8	already electrified village					
105	Bharatiya	73	7	already electrified village					
106	Dube Marhati	331	33	already electrified village					
107	Birbandha	402	40	already electrified village					
Total (Block wise)		1149	114	0	0	0	0	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
District : Garhwa, Block : Ranka									
108	Katra	261	35	261	35	233	23	0	0
Total (Block wise)		261	35	261	35	233	23	0	0
Grand Total		11707	1194	10419	1067	9693	976	0	0

- Note:-**
- (i) Village Sl. No. 28, 103, 104,105,106 & 107 have been electrified by Conventional Energy.
 - (ii) Order placed for Additional Systems (779 Nos. of HLS & 95 Nos. of SSL) in left out households of Village Sl. No.11, 12, 13, 21, 32, 35, 61, 85, 87, 94, 97, 98, 100, 101, 102 & 108, which is identified at time of installation. At the time of survey, these households had been left .
 - (iii) 726 Nos. of HLS & 91 Nos. of SSL installed in left out households of Village Sl. No.11, 12, 13, 32, 35, 61, 85, 87, 94, 97, 98, 100, 101, 102, 108 and Third party verificaion on progress.
 - (iv) Third Party Verification has been done by:
 - (a) M/s Purnima Enterprises Pvt. Ltd., 182, New A.G. Co-operative Colony Kadru, Ranchi-2 of Village Sl. No. 1, 14,15,16,25,27,32, 35,36,37,38,39,40,41,42,43,44,45,46,47,48,49,50,51,52,53,54,55,56,57,58,59, 60,61,62,63,64,65,66,67,68,69,70,71,72,73,74,75,76,77,78,80,81,82,83,84,85,86,87,88,89,90,91,92,93,94,95, 96,97,98,99,100,101,102 & 108
Phone No. 0651- 2340717, Mobile No. 9431171529, Email: pep@peplimited.in
 - (b) M/s Social Action for Rural Development, Post Box No. 27, Vikasnagar, Opp. Railway Station, Ramgarh Cantt., Ramgarh of Village Sl. No. 8.
Phone No.: 06553-226482, Email-sardagroups@rediffmail.com
 - (c) M/s Gram Vikas Abhiyan Kendra, Doranda, Ranchi of Village Sl. No. 2,3,4,5,6,7, 9, 10,11,12,13,17, 18,19,20,21,22,23,24,26, 29,30,31, 33,34 & 79
Mobile No. 9431772087

**Project Officer,
JREDA, Ranchi**