

**STATUS REPORT OF REMOTE VILLAGE ELECTRIFICATION PROGRAMME 224 VILLAGES****Financial Year : 2006-07****MNRE Revised Sanction No.: 1/12/2005-06/RVE/SE Dt. 27/02/2007****Name of Supplier: M/s Central Electronics Limited, Sahibabad.****Agreement No.: RVE/Agreement/02/2006-07 Dt. 21/12/2006****Work Order No.: 859/2006-07 Dt. 17/10/2006****No. of Villages: 85**

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
<b>District : West Singhbhum, Block : Kumardungi</b>									
1	Jibasai	11	1	11	1	11	1	0	0
2	Sarbil	51	5	0	0	0	0	0	0
3	Ghiriagat	37	4	37	4	37	4	0	0
4	Ralibera	51	5	51	5	51	5	0	0
5	Barusai	29	4	29	4	29	4	0	0
<b>Total (Block wise)</b>		<b>179</b>	<b>19</b>	<b>128</b>	<b>14</b>	<b>128</b>	<b>14</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Manjhgaoon</b>									
6	Munduum	69	7	69	7	69	7	0	0
7	Deodhar	78	8	78	8	78	8	0	0
8	Dindakuar	27	3	27	3	27	3	0	0
9	Kalkalgutu	46	5	46	5	46	5	0	0
10	Biskota	45	5	45	5	45	5	0	0
11	Dindiburu	91	7	91	7	91	7	0	0
12	Janumpi	62	6	62	6	62	6	0	0
13	Bara Belma	86	9	86	9	86	9	0	0
14	Kanta mandi	56	8	0	0	0	0	0	0
15	Kadmadih	77	7	77	7	77	7	0	0
16	Purtisai	37	4	37	4	37	4	0	0
17	Olhaniyan	63	6	63	6	63	6	0	0
18	Dandarsai	73	7	73	7	73	7	0	0
19	Dabusai	73	7	73	7	73	7	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
20	Kumardih	56	6	56	6	56	6	0	0
21	Tuntakata	48	5	48	5	48	5	0	0
22	Ararpai	8	1	8	1	8	1	0	0
23	Juripada	70	6	70	6	70	6	0	0
<b>Total (Block wise)</b>		<b>1065</b>	<b>107</b>	<b>1009</b>	<b>99</b>	<b>1009</b>	<b>99</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Jagarnathpur</b>									
24	Raghnathpur	65	6	65	6	65	6	0	0
<b>Total (Block wise)</b>		<b>65</b>	<b>6</b>	<b>65</b>	<b>6</b>	<b>65</b>	<b>6</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Noamundi</b>									
25	Kudapi	40	3	40	3	40	3	0	0
26	Sukripara	68	6	68	6	68	6	0	0
27	Kontaria	43	6	43	6	43	6	0	0
28	Nayagaon	46	5	46	5	46	5	0	0
<b>Total (Block wise)</b>		<b>197</b>	<b>20</b>	<b>197</b>	<b>20</b>	<b>197</b>	<b>20</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Manjhari</b>									
29	Rankui	59	6	59	6	59	6	0	0
30	Rolibera	46	8	46	8	46	8	0	0
31	Dhabila	164	21	164	21	164	21	0	0
32	Nilchokar	92	11	92	11	92	11	0	0
33	Chhota Lagra	22	2	22	2	22	2	0	0
34	Tunga	130	12	130	12	130	12	0	0
35	Baida	122	17	122	17	122	17	0	0
36	Adalbeda	17	2	17	2	17	2	0	0
<b>Total (Block wise)</b>		<b>652</b>	<b>79</b>	<b>652</b>	<b>79</b>	<b>652</b>	<b>79</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Goelkera</b>									
37	Pahardiha	53	5	53	5	53	5	0	0
38	Jorbari	107	10	107	10	107	10	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
39	Tentari	46	3	46	3	46	3	0	0
40	Hontopa	65	6	65	6	65	6	0	0
41	Amjharan	64	6	64	6	64	6	0	0
42	Kairam	103	12	103	12	103	12	0	0
43	Mendisoi	32	3	32	3	32	3	0	0
44	Simko	80	7	80	7	80	7	0	0
45	Rengarbera	126	11	126	11	126	11	0	0
46	Sarbil	114	10	114	10	114	10	0	0
47	Kansnan	67	10	67	10	67	10	0	0
48	Baihatu	62	6	62	6	62	6	0	0
<b>Total (Block wise)</b>		<b>919</b>	<b>89</b>	<b>919</b>	<b>89</b>	<b>919</b>	<b>89</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Khutpani</b>									
49	Kadalsakwa	6	1	6	1	6	1	0	0
50	Barukuti	136	14	136	14	136	14	0	0
51	Jogidaru	66	7	66	7	66	7	0	0
52	Tilaisud	96	9	96	9	96	9	0	0
53	Roro	98	8	98	8	98	8	0	0
54	Kechabaipi	32	4	32	4	32	4	0	0
55	Chingijari	65	5	65	5	65	5	0	0
56	Jojobatu	75	6	75	6	75	6	0	0
57	Barabankua	71	7	71	7	71	7	0	0
58	Kurjuli	29	3	29	3	29	3	0	0
59	Chootabankau	87	9	87	9	87	9	0	0
60	Petapeti	78	9	78	9	78	9	0	0
61	Rangamati	49	6	49	6	49	6	0	0
<b>Total (Block wise)</b>		<b>888</b>	<b>88</b>	<b>888</b>	<b>88</b>	<b>888</b>	<b>88</b>	<b>0</b>	<b>0</b>

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
<b>District : West Singhbhum, Block : Bandgaon</b>									
62	Bangurakale	33	4	33	4	33	4	0	0
63	Kilum	63	7	63	7	63	7	0	0
64	Jikilata	65	6	65	6	65	6	0	0
65	Kaika	57	6	57	6	57	6	0	0
66	Kundrugutu	87	8	87	8	87	8	0	0
67	Jamda	7	1	7	1	7	1	0	0
<b>Total (Block wise)</b>		<b>312</b>	<b>32</b>	<b>312</b>	<b>32</b>	<b>312</b>	<b>32</b>	<b>0</b>	<b>0</b>
<b>District : Saraikela Kharsawan, Block : Kuchai</b>									
68	Ichadih	140	19	140	19	140	19	0	0
69	Seladih	35	5	35	5	35	5	0	0
70	Kudadih1	208	24	208	24	208	24	0	0
71	Bado	12	2	12	2	12	2	0	0
72	Hatnabera	53	5	53	5	53	5	0	0
73	Dasmapahar	54	6	54	6	54	6	0	0
74	Atra	139	11	131	11	131	11	0	0
75	Gilwa	137	13	132	13	132	13	0	0
76	Korra	165	13	165	13	165	13	0	0
77	Jombro	105	9	105	9	105	9	0	0
<b>Total (Block wise)</b>		<b>1048</b>	<b>107</b>	<b>1035</b>	<b>107</b>	<b>1035</b>	<b>107</b>	<b>0</b>	<b>0</b>
<b>District : Saraikela Kharsawan, Block : Ichagarh</b>									
78	Raghunathpur	125	11	125	11	125	11	0	0
79	Rahradih	60	5	60	5	60	5	0	0
80	Saparom	164	15	164	15	164	15	0	0
81	Gundlidih	97	7	97	7	97	7	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
82	Datam	185	14	185	14	185	14	0	0
83	Dere	84	8	84	8	84	8	0	0
<b>Total (Block wise)</b>		<b>715</b>	<b>60</b>	<b>715</b>	<b>60</b>	<b>715</b>	<b>60</b>	<b>0</b>	<b>0</b>
<b>District : Saraikela Kharsawan, Block : Nimdih</b>									
84	Bachkomkocha	91	9	91	9	91	9	0	0
85	Dahubera	115	12	115	12	115	12	0	0
<b>Total (Block wise)</b>		<b>206</b>	<b>21</b>	<b>206</b>	<b>21</b>	<b>206</b>	<b>21</b>	<b>0</b>	<b>0</b>
<b>Grand Total</b>		<b>6246</b>	<b>628</b>	<b>6126</b>	<b>615</b>	<b>6126</b>	<b>615</b>	<b>0</b>	<b>0</b>

**Note:- (i) Village Sl. No. 2 & 14 have been electrified by Conventional Energy.**

**(ii) Third Party Verification has been done by:**

**(a) M/s Purnima Enterprises Pvt. Ltd., 182, New A.G. Co-operative Colony Kadru, Ranchi-2 for villages from serial no. 1 to 23, 25 to 61 & 78 to 85.**

**Phone No. 0651- 2340717, Email: pep@peplimited.com**

**(b) M/s Social Action for Rural Development, Post Box No. 27, Vikasnagar, Opp. Railway Station, Ramgarh Cantt., Hazaribagh-829122 for villages from serial no. 24, 62 to 67 & 68 to 77.**

**Phone No.: 06553-226482, Email-sardagroups@rediffmail.com**

**Sd/=**  
**Director,**  
**JREDA, Ranchi**